Office of Management & Budget
Purchasing

CONSTRUCTION CHANGE ORDER NO. 4

PROJECT:	**Annual water and reclaimed water repairs and extensions for Fiscal Years 2022-2024.**
CONTRACT NO:	**24-1061-ITB-C**
AGREEMENT DATE:	**January 28, 2025**
OWNER:	**Pinellas County Florida, a political subdivision of the State of Florida**
CONTRACTOR:	**QRC Inc.**

DESCRIPTION:

1. Increase Agreement by $10,000,000.00
2. Add 365 consecutive calendar days. (Completion April 24, 2028)

REASON FOR CHANGE:

This Change Order adds funding and time to the existing potable water and reclaimed water contract, which is nearing its funding limit despite substantial remaining work.

Approximately $4.5 million will fund potable water work related to the FDOT roadway project being constructed by Johnson Brothers, including Evans Road improvements, bypass operations, utility relocations, and related activities.

The utility work was originally included in the FDOT project. Due to ongoing concerns about its quality and progress, the County will remove it from Johnson Brothers' scope and complete it through the existing potable water and reclaimed water contractor. This approach will give the County greater control and help expedite completion.

CHANGE IN AGREEMENT PRICE:

Original Agreement Amount: $5,750,840.00
Change Order No. 1 – No change in agreement amount.
Increase Change Order No. 2: $5,000,000.00
Increase Emergency Change Order No. 3: $1,762,095.46
Increase Change Order No. 4: $10,000,000.00
Revised Agreement Amount: $22,512,935.46.

400 South Fort Harrison Avenue
Clearwater, FL 33756
Phone (727) 464-3664
Fax (727) 464-4060
V/TDD (727) 464-4062
Pinellas.gov

Your acceptance of this Change order shall constitute a modification to our Agreement and will be performed subject to all of the same terms and conditions as contained in our Agreement indicated above, as fully as if the same were repeated in this acceptance.

Pinellas County Florida, a political subdivision of the State of Florida

By:_____
Signature

Name:_____
Typed, printed or stamped

Title:_____

Date:_____

CONTRACTOR:

By:_____
Signature

Name: HARRY L. HANEY JR
Typed, printed or stamped

Title: President

APPROVED AS TO FORM
By: *Miles Belknap*
Office of the County Attorney

400 South Fort Harrison Avenue
Clearwater, FL 33756
Phone (727) 464-3664
Fax (727) 464-4060
V/TDD (727) 464-4062
Pinellas.gov